

**HP 3245A - Feature #1265**

**Receive unit, initial inspection**

10/28/2015 12:27 AM - tin

<b>Status:</b> Resolved	<b>Start date:</b> 10/28/2015
<b>Priority:</b> Normal	<b>Due date:</b> 11/03/2015
<b>Assignee:</b> tin	<b>% Done:</b> 0%
<b>Category:</b>	<b>Estimated time:</b> 0.00 hour
<b>Target version:</b>	
<b>Description</b>	

**History**

**#1 - 11/03/2015 04:11 AM - tin**

- Due date changed from 11/13/2015 to 11/03/2015

- Status changed from New to In Progress

Unit arrived

**#2 - 11/03/2015 05:23 PM - tin**

Bad capacitors, replace :

HV board :  
2 x 200V 4.7uF 10x18mm  
4 x 50V 68uF (replaced already)

**#3 - 11/04/2015 04:34 AM - tin**

- Status changed from In Progress to Resolved